Form DNR 5611 Revised 12/15/2002 Division Form #57a

.....

Assemboried by

## **Compliance Notice**

Ohio Department of Natural Resources Division of Oil & Gas Resources Management Region Phone (740) 286-6411

THIS IS TO NOTIFY YOU THAT AN INSPECTION WAS CONDUCTED BY THE ENFORCEMENT SECTION OF THE DIVISION OF OIL & GAS RESOURCES MANAGEMENT, OHIO DEPARTMENT OF NATURAL RESOURCES, ON THE BELOW DATE, AND THE FOLLOWING VIOLATIONS WERE NOTED.

API Well No.									
34-087-20415-00-00 Project: ERP-1-LAWR									
County: LAWRENCE	Twp: MASON	Se	c: 20	Lot: 0	WI Typ EOR				
Owner: PILLAR ENERGY LLC		Resp Co Same as Operator							
Co. No 9619 Address: PO BO	X 2682 CHARLES		Phone: (304) 533-5944						
Well Name E. PINKERMAN {ER	P#1} 2	No. 2 W	H_LAT: 38.000000	W	/H_LONG: -82.000000				
Directions to site: Located within Lawrence County Greasy Ridge waterflood field									
Inspection Type: Enhanced Recovery Project			ntact: <sup>ddress</sup>	Phone					
Inspection Purpose: Status Check*pur*									
Type of Notification: Compliance Notice Contact JON SCOTT									
VIOLATIONS 1509: 22(A) 1501: 9-5-06 Pollution/Contamination									
VIOLATIONS 1509: 12 1501: 9-5-10(J) Well incapable of inj./production									

NOV RequirementsInspection requires actionUIC Quarterly inspection of the well revealed that the stainless steel compression clamp on the<br/>injection tubing is leaking brine. A scald area 5 feet by 3 feet is at the wellhead. The standing water<br/>was tested with a high range Quantab. The Quantab was maxed out at greater than 6620 ppm Cl.<br/>The top joint of injection tubing needs to be repaired or replaced. All contaminated soil must be<br/>removed and disposed of at an EPA approved landfill.

OHIO REVISED CODE CHAPTER 1509. PROVIDES FOR ADDITIONAL NON-EXCLUSIVE REMEDIES WHICH THE DIVISION MAY PURSUE.

INJECTION/PRESSURE	0 🗌 V	ac ANNULUS/PR	ESSURE:	130 🗌 Vac	FLOW/METER	Vac
HAULER NO:		LICENSE_NUM:				
Inspection Date:		9/4/2018	s	ignature:		
Date notice Issued:		9/4/2018	U	ignaturo.	JON SCOTT	
Required action to be complete	d by:	9/9/2018	R	eviewed by:		
Extended action due:			F	orward to:		
Required action completed:						Section/Name