Compliance Notice

No   1244042300

Division Form #57a

Compliance Notice

Ohio Deptartment of Natural Resources
Divison of Oil and Gas Resources Management

Region Phone   (330) 896-0616

THIS IS TO NOTIFIY YOU THAT AN INSPECTION WAS CONDUCTED BY THE ENFORCEMENT SECTION OF THE DIVISION OF OIL AND GAS RESOURCES MANAGEMENT, OHIO DEPARTMENT OF NATURAL RESOURCES, ON THE BELOW DATE, AND THE FOLLOWING VIOLATIONS WERE NOTED.

API Well No.

34-155-23223-00-00

Project: SWIW-29-TRUM

County: TRUMBULL   Twp.   WARREN   Sec: Lot: 2   WI Typ: SW_R

Owner: PAC DEVELOPMENT LLC   Resp Co

Well Name: NATALE (SWIW #29)   No.:   2

Directions to site:

Inspection Type: Salt Water Injection Well   Contact: Phone
                                                        Address

Inspection Purpose: Status Check

Type of Notification   Notice of Violation   Contact   RICK SKIDMORE

1509: **03**   *1501:*   **9-3-07(D)**   **Exceeding maximum allowable injection pressure**

NOV Requirements: Inspection requires action
I found the injection well not operating during my inspection.   Upon gauging the injection well, the reading for the injection tubing was above the maximum allowable pressure at 1,090 psi.   I spoke with facility operator and instructed him to cease all injection operations until the pressure at the injection well has dropped below the maximum allowable pressure.   The facility operator stated the injection well has been shut down all morning. There was an AIM brine truck and a CES brine truck off-loading on location with the proper UIC numbers (#25-564 and #25-423) and company information displayed.   A follow-up inspection will be conducted by 2/25/2019.Inspection.CMMNT:

OHIO REVISED CODE CHAPTER   1509. PROVIDES FOR ADDTIONAL NON-EXCLUSIVE REMEDIES WHICH THE DIVISON MAY PURSUE.

Accompanied by
INJECTION/PRESSURE::   1090   Vac   ANNULUS/PRESSURE: 0   Vac   FLOW/METER: Vac

HAULER NO: LISCENSE_NUM:

Inspection Date: 2/22/2019

                                                Signature:
Date notice Issued: 2/22/2019   RICK SKIDMORE

Required action to be completed by: 2/22/2019   Reviewed by:
Extended action completed:

                                                Forward to:

Required   action completed: 2/25/2019

                                                Section/Name